

| ID | Task Mode | Resource Names | Task Name                                 | Duration       | Start              | Finish             | Gantt Chart (Timeline from 4/25 to 8/22)                 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|----|-----------|----------------|---|----------------|--------------------|--------------------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 0  |           |                | <b>CONSTRUCTION SCHEDULE TALALA - ELC</b> | <b>80 days</b> | <b>Mon 4/26/21</b> | <b>Thu 8/12/21</b> | [Gantt Chart showing project duration from 4/25 to 8/22] |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 75 | ▶         | ELC            | Boiler Room Demo                          | 8 days         | Mon 4/26/21        | Wed 5/5/21         | [Gantt Bar for Boiler Room Demo]                         |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 76 | ▶         | ELC            | Demo Mechanical Piping HVAC - Corridors   | 9 days         | Mon 5/3/21         | Thu 5/13/21        | [Gantt Bar for Demo Mechanical Piping HVAC - Corridors]  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 77 | ▶         | ELC            | Plumbing Rough in Corridors               | 5 days         | Wed 5/5/21         | Tue 5/11/21        | [Gantt Bar for Plumbing Rough in Corridors]              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 78 | ▶         | ELC            | Sprinkler Piping in Un Occupied Areas     | 10 days        | Mon 5/10/21        | Fri 5/21/21        | [Gantt Bar for Sprinkler Piping in Un Occupied Areas]    |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 1  | ▶         | ELC            | <b>START JOB - ELC</b>                    | <b>1 day</b>   | <b>Tue 6/1/21</b>  | <b>Tue 6/1/21</b>  | [Gantt Bar for START JOB - ELC]                          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 18 | ▶         | ELC            | Site Utilities - Water Main               | 5 days         | Tue 6/1/21         | Sat 6/5/21         | [Gantt Bar for Site Utilities - Water Main]              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 73 | ▶         | ELC            | Fixture Removal                           | 4 days         | Wed 6/2/21         | Sat 6/5/21         | [Gantt Bar for Fixture Removal]                          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 2  | ▶         | ELC            | <b>ABATEMENT</b>                          | <b>6 days</b>  | <b>Sat 6/5/21</b>  | <b>Fri 6/11/21</b> | [Gantt Bar for ABATEMENT]                                |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 7  | ▶         | ELC            | Interior Demo                             | 6 days         | Sat 6/5/21         | Fri 6/11/21        | [Gantt Bar for Interior Demo]                            |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 3  | ▶         | ELC            | Electric Demo                             | 11 days        | Mon 6/7/21         | Mon 6/21/21        | [Gantt Bar for Electric Demo]                            |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 4  | ▶         | ELC            | Plumbing Demo                             | 11 days        | Mon 6/7/21         | Mon 6/21/21        | [Gantt Bar for Plumbing Demo]                            |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 8  | ▶         | ELC            | HVAC Demo                                 | 11 days        | Mon 6/7/21         | Mon 6/21/21        | [Gantt Bar for HVAC Demo]                                |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 10 | ▶         | ELC            | HVAC Rough                                | 24 days        | Mon 6/7/21         | Thu 7/8/21         | [Gantt Bar for HVAC Rough]                               |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 11 | ▶         | ELC            | Plumbing Rough                            | 24 days        | Mon 6/7/21         | Thu 7/8/21         | [Gantt Bar for Plumbing Rough]                           |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 12 | ▶         | ELC            | Electric Rough                            | 24 days        | Mon 6/7/21         | Thu 7/8/21         | [Gantt Bar for Electric Rough]                           |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 13 | ▶         | ELC            | Sprinkler Rough                           | 24 days        | Mon 6/7/21         | Thu 7/8/21         | [Gantt Bar for Sprinkler Rough]                          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 54 | ▶         | ELC            | Asphalt Patching                          | 8 days         | Mon 6/7/21         | Wed 6/16/21        | [Gantt Bar for Asphalt Patching]                         |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 55 | ▶         | ELC            | Landscaping                               | 8 days         | Thu 6/17/21        | Mon 6/28/21        | [Gantt Bar for Landscaping]                              |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 9  | ▶         | ELC            | <b>Milestone 1 Demolition Complete</b>    | <b>1 day</b>   | <b>Fri 6/25/21</b> | <b>Fri 6/25/21</b> | [Gantt Bar for Milestone 1 Demolition Complete]          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 5  | ▶         | ELC            | Ceiling Grid                              | 15 days        | Mon 6/28/21        | Fri 7/16/21        | [Gantt Bar for Ceiling Grid]                             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 16 | ▶         | ELC            | CMU Walls Fill In                         | 14 days        | Mon 6/28/21        | Thu 7/15/21        | [Gantt Bar for CMU Walls Fill In]                        |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 21 | ▶         | ELC            | Boiler Start Up                           | 5 days         | Fri 7/2/21         | Thu 7/8/21         | [Gantt Bar for Boiler Start Up]                          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 48 | ▶         | ELC            | <b>Milestone 2 - ROUGH MEP</b>            | <b>1 day</b>   | <b>Fri 7/2/21</b>  | <b>Fri 7/2/21</b>  | [Gantt Bar for Milestone 2 - ROUGH MEP]                  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 15 | ▶         | ELC            | Concrete Patching Floors - Plumbing       | 7 days         | Mon 7/5/21         | Tue 7/13/21        | [Gantt Bar for Concrete Patching Floors - Plumbing]      |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 17 | ▶         | ELC            | Plumbing Trim                             | 14 days        | Mon 7/5/21         | Thu 7/22/21        | [Gantt Bar for Plumbing Trim]                            |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 22 | ▶         | ELC            | Sprinkler Trim                            | 13 days        | Mon 7/5/21         | Wed 7/21/21        | [Gantt Bar for Sprinkler Trim]                           |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 59 | ▶         | ELC            | Generator Install - Start Up              | 6 days         | Mon 7/5/21         | Mon 7/12/21        | [Gantt Bar for Generator Install - Start Up]             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 20 | ▶         | ELC            | Electrical Trim                           | 7 days         | Fri 7/9/21         | Mon 7/19/21        | [Gantt Bar for Electrical Trim]                          |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 23 | ▶         | ELC            | Ceiling Pads                              | 10 days        | Fri 7/9/21         | Thu 7/22/21        | [Gantt Bar for Ceiling Pads]                             |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 64 | ▶         | ELC            | Plumbing State Inspection                 | 3 days         | Mon 7/12/21        | Wed 7/14/21        | [Gantt Bar for Plumbing State Inspection]                |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 24 | ▶         | ELC            | Flooring Tile                             | 1 day          | Wed 7/14/21        | Wed 7/14/21        | [Gantt Bar for Flooring Tile]                            |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 14 | ▶         | ELC            | HM Doors Deliver                          | 1 day          | Fri 7/16/21        | Fri 7/16/21        | [Gantt Bar for HM Doors Deliver]                         |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 19 | ▶         | ELC            | Painting                                  | 5 days         | Fri 7/16/21        | Thu 7/22/21        | [Gantt Bar for Painting]                                 |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 67 | ▶         | ELC            | Toilet Partitions                         | 5 days         | Fri 7/16/21        | Thu 7/22/21        | [Gantt Bar for Toilet Partitions]                        |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 69 | ▶         | ELC            | Carpentry Bath                            | 5 days         | Thu 7/22/21        | Wed 7/28/21        | [Gantt Bar for Carpentry Bath]                           |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 71 | ▶         | ELC            | <b>Milestone 3 - MEP Trims</b>            | <b>1 day</b>   | <b>Thu 7/22/21</b> | <b>Thu 7/22/21</b> | [Gantt Bar for Milestone 3 - MEP Trims]                  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 6  | ▶         | ELC            | Final Cleaning                            | 2 days         | Wed 7/28/21        | Thu 7/29/21        | [Gantt Bar for Final Cleaning]                           |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 63 | ▶         | ELC            | <b>Test &amp; Balance</b>                 | <b>5 days</b>  | <b>Wed 7/28/21</b> | <b>Tue 8/3/21</b>  | [Gantt Bar for Test & Balance]                           |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 56 | ▶         | ELC            | <b>SUBSTANTIAL COMPLETION 8-06-2021</b>   | <b>1 day</b>   | <b>Fri 8/6/21</b>  | <b>Fri 8/6/21</b>  | [Gantt Bar for SUBSTANTIAL COMPLETION 8-06-2021]         |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| 70 | ▶         | ELC            | Punchlist                                 | 4 days         | Mon 8/9/21         | Thu 8/12/21        | [Gantt Bar for Punchlist]                                |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

Project: CONSTRUCTION SCHE  
Date: Fri 5/21/21

|           |                 |                    |                       |                |                    |                 |
|-----------|-----------------|--------------------|-----------------------|----------------|--------------------|-----------------|
| Task      | Summary         | Inactive Milestone | Duration-only         | Start-only     | External Milestone | Manual Progress |
| Split     | Project Summary | Inactive Summary   | Manual Summary Rollup | Finish-only    | Deadline           |                 |
| Milestone | Inactive Task   | Manual Task        | Manual Summary        | External Tasks | Progress           |                 |